

Site Visit Report

Report No. 04

Job No. and Scheme Name:	10067 – St Andrews, Tenterden, TN30 6LL.	
Client:	St Andrews Catholic Church	
Contractor:	Ash Contracting Ltd	
Date and Time of Visit:	25/06/2020 @ 2.00pm	
Visit carried out by:	Kevin Vincent	
Weather Conditions:	Dry & Sunny, temp Circa 29°C	
1.0 Progress:	Ceiling works progressing. Dummy rafters fitted to one bay. Decorations continuing.	
2.0 Defects Noted/Problems:	Programme for completion appears tight and may be somewhat ambitious.	
3.0 General Comments:	Good progress	
3.1 Workmanship	Good	
3.2 Materials and Storage:	Materials stored internally.	
3.3 Site Organisation & Safety:	Good – No H&S incidents or near misses to date	
4.0 Labour:	2 Dry liners/plasterers 2 Decorators 1 Labourer	
5.0 Record of weather stoppages:	N/A	
6.0 Other Inspections:	N/A	
7.0 Technical Queries:	None at this time.	

PLAYLE & PARTNERS LLP

CONSTRUCTION & PROPERTY CONSULTANTS

Crest House • 138 Main Road • Sidcup • Kent • DA14 6NY

Telephone 020 8300 6811 • Fax 020 8300 2260

Email • sidcup@playleandpartners.co.uk

Web • www.playleandpartners.co.uk



Photo 1



Photo 2



Photo 3

PLAYLE & PARTNERS LLP

CONSTRUCTION & PROPERTY CONSULTANTS

Crest House • 138 Main Road • Sidcup • Kent • DA14 6NY

Telephone 020 8300 6811 • Fax 020 8300 2260

Email • sidcup@playleandpartners.co.uk

Web • www.playleandpartners.co.uk



Photo 4