

Site Visit Report

Report No. 02

Job No. and Scheme Name:	10067 – St Andrews, Tenterden, TN30 6LL.	
Client:	St Andrews Catholic Church	
Contractor:	Ash Contracting Ltd	
Date and Time of Visit:	11/06/2020 @ 11.20am	
Visit carried out by:	Kevin Vincent	
Weather Conditions:	Overcast with rain, temp Circa 12°C	
1.0 Progress:	1 st Fix electrical commenced Existing lighting removed to allow insulation board installation Insulation board installation in progress 25% complete	
2.0 Defects Noted/Problems:	Technical query relating to insulation board fitting, resolved with Sam Cooper & Stephen Hoad 12/06/2020.	
3.0 General Comments:	Good progress	
3.1 Workmanship	Good	
3.2 Materials and Storage:	Materials stored internally. Skip on site with barriers surrounding.	
3.3 Site Organisation & Safety:	Good – No H&S incidents or near misses to date	
4.0 Labour:	1 Site manager 2 Multi-trades	
5.0 Record of weather stoppages:	N/A	
6.0 Other Inspections:	R&D Surveyor arrived as I was leaving site.	
7.0 Technical Queries:	Fixing of boards in relation to purlins and air flow behind, resolved as noted at 2.0 above, some amendments necessary.	

PLAYLE & PARTNERS LLP

CONSTRUCTION & PROPERTY CONSULTANTS

Crest House • 138 Main Road • Sidcup • Kent • DA14 6NY

Telephone 020 8300 6811 • Fax 020 8300 2260

Email • sidcup@playleandpartners.co.uk

Web • www.playleandpartners.co.uk



Photo 1



Photo 2



Photo 3

PLAYLE & PARTNERS LLP

CONSTRUCTION & PROPERTY CONSULTANTS

Crest House • 138 Main Road • Sidcup • Kent • DA14 6NY

Telephone 020 8300 6811 • Fax 020 8300 2260

Email • sidcup@playleandpartners.co.uk

Web • www.playleandpartners.co.uk



Photo 4